

CHECK SHEET ON SOLAS SURVEYS-SSAS (ORIGINAL TO BE RETAINED ONBOARD BY VESSEL'S MASTER UNTIL NEXT SSAS SURVEY)

VESSEL PROTEUS

Associated REPORT NO. _____ DATE January 30, 2025

RADIO TECHNICIANS SURVEY-SSAS

NAT TONNAGE: GT 8,402 DATE KEEL LAID: 11/10/2001
PORT OF REGISTRY: ISLA DEL CARMEN
CALL SIGN: XCBL7 OFFICIAL NUMBER: _____
IMO NUMBER: 9247522 INMARSAT ID NUMBERS: 434501732

Ship Security Alert System (SSAS)		YES	NO
a.	Checked for compliance with IMO performance standards 2	☒	☐
b.	Checked that a minimum of two activation points, one of which is on the navigation bridge, are provided, that are protected against inadvertent operation. (It should not be necessary for the user to remove seals or break any lid or cover in order to operate any control.) ³	☒	☐
c.	Checked that the transmission of the security alert possible without any adjustment of the radio system i.e. tuning of channels, setting of modes or menu options. (Operation of the activation point should not cause any alarm or indication to be raised on the ship nor should it impair the functionality of the GMDSS installation.)	☒	☐
d.	Checked that the transmission initiated by SSAS activation points include a unique code/identifier indicating that the alert has not been generated in accordance with GMDSS distress procedures.	☒	☐
e.	Checked that the transmission includes the ship identity and current position associated with the date and time. (Transmission should be addressed to a shore station and should not to ship stations.)	☒	☐
f.	Checked that the SSAS when activated, continues the ship alert until deactivated and/or reset.	☒	☐
g.	Checked that the SSAS capable of being tested.	☒	☐
h.	Checked that, where the ship security system is powered from the ship's main source of electrical power Is it also possible to operate the system from an alternate source of power.	☒	☐

Radio Technician's Remarks:

None

Inspected by:
Comercializadora Miqueles, S.de R.L. de C.V.



Radio Technician's Signature

COMERCIALIZADORA MIQUELES

Company

January 30, 2025

Date

- 1 The following part of the survey should always be performed by a fully qualified Radio Technician who has adequate knowledge of the ISPC Code Regulations pertaining to the SSAS, the SOLAS Convention, as amended, and the IMO performance standards for SSAS
- 2 If installed on or after 1 July 2004, conforms to performance standards not inferior to those specified in the Annex resolution MSC. 147(77).
If installed before 1 July 2004, conforms to performance standards not inferior to those specified in the Annex to resolution MSC. 136(76).
- 3 Personnel involved in the survey of the SSAS installation and testing are to have the necessary security clearance to know where the "secure" activation point(s) are located on board. If they do not have security clearance, then the appropriate ship's crew/operating person is to be requested to activate the SSAS "IN TEST MODE" from the bridge and from the other "secure" location.